



TODO

Check jumper labels correspond with position

Tidy silkscreen layout

Fix minor layout issues

Check final routing for antenna

Add ground pour with .024" isolation

Add +3V3 pour near XRF with .024" isolation?

Check all footprints

Add license, credits, contact, S/N space etc to silkscreen